PIER FOUNDATIONS

Site Readiness Form

Project: DFS Grain Bins Mid-States
Job #: 26-022
Date: 10/21/2026
Inspected: Derek Franke

RESULT: NOT READY - open items listed below.

Inspection Details

Job / Project	**26-022 - DFS Grain Bins Mid-States**
Date	**10/21/2026**
Inspected By	**Derek Franke**
GC / Site Contact	**J. Builder - Mid-States**
Site Address	**1234 Grain Road, Decatur, IN**

Site Prep and Conditions

1a. Temp construction stone drive from street to pad (each truck entry)	**Yes**
1c. Areas of concern	**Yes**

Utilities

2a. Private utilities located and marked by GC	**Yes**
2b. Public utilities located and marked (PF)	**Yes**
2c. No new underground utilities installed within 10' of building pad until PF scope complete	**Yes**

Building Pad

3a. At working grade elevation per GC (variance >3" may be change order)	**Yes**
3b. Pad overbuilt 10' on all sides	**Yes**
3c. 4"-6" stone working platform placed	**Yes**
3d. Proof rolled and inspected by 3rd party testing agency	**Yes**
3e. Staking & Layout: building pad has been staked	**Yes**

Trucking Plan

4a. Trucking access discussed with GC	**Yes**
4b. Unload / load location? On street or on site? Additional materials required if on street?	**Yes**
4c. Overhead utilities in the way?	**Yes**
4d. Special notes about directions in and out of the job site	**Yes**

Stone & Spoils Plan

5a. Stone placement location	**Yes**
5b. Spoils placement location	**Yes**
5c. Spoils removal plan: any additional PF coordination required or GC plan to remove spoils	**Yes**
5d. Site plan markup	**Yes**

Safety

6a. Additional safety training required for PF before on site?	**Yes**

Site Prep (pre-R11 legacy items)

1b. Spoil pile locations identified off the building pad (legacy)	**Yes**

Signed: Derek Franke Date: 10/21/2026