PIER FOUNDATIONS

Site Readiness Form

Project: Hanley Data Center
Job #: 26-001
Date: 10/20/2026
Inspected: Peter (COO)

RESULT: NOT READY - open items listed below.

Open items (No or unanswered):
1a. Temp construction stone drive from street to pad (each truck entry)
1b. Spoil pile locations identified off the building pad

Inspection Details

Job / Project	**26-001 - Hanley Data Center**
Date	**10/20/2026**
Inspected By	**Peter (COO)**
GC / Site Contact	**Sunbelt Construction - Mike Thompson**
Site Address	**4800 Industrial Park Dr, Fort Wayne IN 46805**

Site Prep

1a. Temp construction stone drive from street to pad (each truck entry)	**No**
Note: Not done yet	
1b. Spoil pile locations identified off the building pad	**No**
Note: Not done yet	

Utilities

2a. Private utilities located and marked by GC	**Yes**
2b. Public utilities located and marked (PF)	**Yes**
2c. No new utilities within 10' of pad until PF scope complete	**Yes**

Building Pad

3a. At working grade elevation per GC (variance >3" may be change order)	**Yes**
3b. Pad overbuilt 10' on all sides	**Yes**
3c. 4"-6" stone working platform placed	**Yes**
3d. Proof rolled and inspected by 3rd party testing agency	**Yes**

PF General Operations

4a. Stone delivery plan: 200-300 TN/day, dumped within ~50' of work	**Yes**

4b. Lowboy access for mob/demob confirmed (or GC notified of constraints)	**Yes**

Signed: Peter COO Date: 10/20/2026